



# Duct Leakage Test Report

## Prescriptive or Performance Method



Permit #:

### Job Information

Builder: \_\_\_\_\_ Community: \_\_\_\_\_ Lot: \_\_\_\_\_

Address: \_\_\_\_\_ Unit: \_\_\_\_\_

City: \_\_\_\_\_ State: FL Zip: \_\_\_\_\_

Duct Leakage Test Results	Prescriptive Method	Performance Method
---------------------------	---------------------	--------------------

System 1	_____ cfm25
System 2	_____ cfm25
System 3	_____ cfm25
Sum of any additional systems	_____ cfm25
<b>Total of all systems</b>	<b>_____ cfm25</b>

**Prescriptive Method** cfm25 (Total)

To qualify as "substantially leak free" Qn must be less than or equal to 0.04 if air handler unit is installed. If air handler unit is not installed, Qn Total must be less than or equal to 0.03. This testing method meets the requirements in accordance with Section R403.2.2

**Performance Method** cfm25 (Out or Total)

To qualify as "substantially leak free" Qn must not be greater than the proposed duct leakage Qn specified on Form R405-2014

<i>Leakage Type selected on Form R405-2014 (Energy Calc)</i>	<i>Qn specified on Form R405-2014 (Energy Calc)</i>
<input style="width:100%" type="text"/>	<input style="width:100%" type="text"/>

\_\_\_\_\_ ÷ \_\_\_\_\_ = \_\_\_\_\_ Qn  
 Total of all systems      Total Conditioned Square Footage

**PASS**                      **FAIL**

### Testing Company

Company Name: \_\_\_\_\_ Phone: \_\_\_\_\_

I hereby verify that the above duct leakage testing results are in accordance with the Florida Building Code requirements with the selected compliance path as stated above, either the Prescriptive Method or Performance Method.

Date of Test: \_\_\_\_\_

Signature of Tester: \_\_\_\_\_

Printed Name of Tester: \_\_\_\_\_

License/Certification #: \_\_\_\_\_ Issuing Authority: \_\_\_\_\_